



OLYMPIC VALLEY PUBLIC SERVICE DISTRICT



EXHIBIT G-3
3 Pages

ENGINEERING REPORT

DATE: May 28, 2024

TO: District Board Members

FROM: Dave Hunt, District Engineer

SUBJECT: Engineering Report – Information Only

BACKGROUND: The discussion section below provides information from the District Engineer on current projects and the department's activities that are not the subject of a separate report. This report has been prepared to provide new information and recent progress only.

DISCUSSION: Meetings

The District Engineer participated in the following meetings in the last month:

- OVPSD Board Meeting
- Finance Committee Meeting
- Monthly Planning Meeting – Staff
- District Engineer – General Manager Meeting – Weekly
- District Engineer - Assistant Engineer Meeting – Weekly
- PCWA District 5 Water Agencies Meeting
- OVPSD/OVMWC Emergency Intertie Project Construction Meetings – Several, Contractor, Staff
- Granite View Condo Development Meeting – Applicant
- Fire Department Financial Analysis Meetings – several with staff
- Granite Chief A Line Replacement Project Meetings – several, AEC, homeowners, GCEPOA, staff
- Granite Chief A Line Replacement Project Dedication Agreement Meetings – District Counsel
- OVGMP Advisory Committee Meeting
- Fire Department MOU Meeting – Several, staff

Capital Projects – Active

OVPSD/Mutual Water Company Emergency Intertie Project

- Contract awarded to Longo, Inc.
- Staff review of submittals and contract documents
- Contractor mobilization week of May 23
- Work on Booster Pump Station – May-July
- Work on PRV scheduled for July-October
- Project currently on schedule and within budget

Water Meter Replacement Project

- District has purchased all water meters and cellular endpoints from Badger Meter
- Installation of new meters and endpoints is ongoing by Operations staff

Well 3 Rehabilitation Project

- District awarded contract to Carson Pump for \$38,000
- Carson Pump completed acid treatment and development of well
- Staff has decided to reuse existing pump and motor and replace column pipe with stainless steel pipe for corrosion control
- Project is on schedule and within budget

West Tank and Zone 3 Tank Recoating Projects

- Olympus Painting, using Blue Locker, completed final inspections of interior and exterior coating systems
- District consultant, CME, inspected the work and determined the quality met specifications
- These projects are now closed out and both projects came in within budget

Olympic Valley Groundwater Management Plan

OVGMP Advisory Committee Meeting

- A meeting of the Advisory Group was held on May 22, 2024
- Agenda included discussions of OVGMP Six-Year Review and Report High and Medium Priority recommendations
- Advisory Group approved recommendation of award of contract to UES to prepare Groundwater Database Updates

OVGMP Groundwater Database Updates

- Advisory Committee is recommending to Implementation Group approval of a contract with UES to update the existing groundwater database

- The work would be performed by District hydrogeologist Dwight Smith and his staff at UES
- The work includes Access database updates, groundwater data import for 2016-current, and recommendations to improve database through potential platform changes
- The contract amount is not to exceed \$25,454 and the costs will be shared by Valley groundwater pumpers in proportion to their annual pumping.
- Project is scheduled to start in June and be complete by mid-summer 2024

Engineering Department Activities – On-Going

- Residential plan reviews and contractor/owner coordination for new and remodel construction
- GIS database updates and Vuetworks implementation
- Water and Sewer Code and Technical Specification updates

ATTACHMENTS: None

DATE PREPARED: May 23, 2024