

OLYMPIC VALLEY PUBLIC SERVICE DISTRICT
PROGRESS PAYMENT REPORT

EXHIBIT # D - 13
3 Pages

PROJECT TITLE: **Sewer Rehabilitation 2026**
Professional Services
PROJECT NUMBER: **10-00-150077**

DATE: 11/07/2025
PAYMENT ESTIMATE #: 1
PERIOD: October 2025


CONTRACTOR NAME **DOWL, LLC**
& ADDRESS: **Po Box 17268**
Reno, NV 89511

BID AMOUNT: \$207,202.00
NET CHANGE ORDERS: \$0.00
ADJUSTED CONTRACT AMOUNT: \$207,202.00
WORK COMPLETED: \$ 10,501.00
% WORK COMPLETED: 5%

ORIGINAL TIME: N/A
REVISED TIME:
TIME ELAPSED:
% TIME ELAPSED:

	<u>PREVIOUS</u>	<u>CURRENT</u>	<u>TO DATE</u>
EARNINGS:			
Work Completed	\$ -	\$ 10,501.00	\$ 10,501.00
Retention on Work Completed	\$ -	\$ -	\$ -
Net Earnings on Work Completed	<u>\$ -</u>	<u>\$ 10,501.00</u>	<u>\$ 10,501.00</u>
 Materials on Hand			\$ -
Retention on Materials	\$ -	\$ -	\$ -
Net Earnings On Materials	<u>\$ -</u>	<u>\$ -</u>	<u>\$ -</u>
 TOTAL NET EARNINGS	<u>\$ -</u>	<u>\$ 10,501.00</u>	<u>\$ 10,501.00</u>
 DEDUCTIONS:			
1.			\$ -
2.			\$ -
3.			\$ -
Total Deductions	<u>\$ -</u>	<u>\$ -</u>	<u>\$ -</u>
 OTHER ADJUSTMENTS:			
1. Release Retention			\$ -
2.			\$ -
3.			\$ -
Total Adjustments	<u>\$ -</u>	<u>\$ -</u>	<u>\$ -</u>
 TOTAL ADJUSTED EARNINGS	<u>\$ -</u>	<u>\$ 10,501.00</u>	<u>\$ 10,501.00</u>
LESS PREVIOUS PAYMENTS			\$ -
PAYMENT DUE THIS ESTIMATE			<u><u>\$ 10,501.00</u></u>

REVIEWED BY: 
Dave Hunt, District Engineer

APPROVED BY: 
Charley Miller, General Manager



DAVE HUNT
OLYMPIC VALLEY PUBLIC SERVICE DISTRICT
305 OLYMPIC VALLEY ROAD
OLYMPIC VALLEY, CA 96146-2026

November 07, 2025

Invoice No: 7363.99033.01 - 1

Invoice Total \$10,501.00

Project 7363.99033.01 Olympic Valley PSD Sewer Rehabilitation

Description of Services: Preliminary design drawings; Review of existing data; and development of spreadsheet summary.

Period September 28, 2025 to November 01, 2025

Phase 01 Project Management

Professional Personnel

	Hours	Rate	Amount
Engineer V			
Schultz, Matt	7.50	205.00	1,537.50
Project Controller			
Pruitt, Lisa	.75	173.00	129.75
Senior Manager IV			
Van Dyne, Matt	2.00	310.00	620.00
Totals	10.25		2,287.25
Total Labor			2,287.25

Phase 02 Preliminary Design

Professional Personnel

	Hours	Rate	Amount
Engineer II			
Thomas, Grant	55.25	147.00	8,121.75
Engineer IV			
Kao, Eric	.50	184.00	92.00
Totals	55.75		8,213.75
Total Labor			8,213.75

INVOICE TOTAL

\$10,501.00

Invoice Summary

DOWL, LLC

OLYMPIC VALLEY PUBLIC SERVICE DISTRICT
305 OLYMPIC VALLEY ROAD
OLYMPIC VALLEY CA 96146-2026

Invoice Date: 11/7/2025
Invoice: 000000000001
Project: 7363.99033.01
Project Name: Olympic Valley PSD
Sewer Rehabilitation

Description	Contract Amount	Prior Billed	Current Billed	Total Billed	Remaining
Phase 01 - Project Management	8,610.00	0.00	2,287.25	2,287.25	6,322.75
Phase 02 - Preliminary Design	18,053.00	0.00	8,213.75	8,213.75	9,839.25
Phase 03 - Detailed Design	33,646.00	0.00	0.00	0.00	33,646.00
Phase 04 - Bidding Support	11,315.00	0.00	0.00	0.00	11,315.00
Phase 05 - Construction Administration	48,803.00	0.00	0.00	0.00	48,803.00
Phase 06 - Construction Observation	86,775.00	0.00	0.00	0.00	86,775.00
Grand Total	207,202.00	0.00	10,501.00	10,501.00	196,701.00