



# OLYMPIC VALLEY PUBLIC SERVICE DISTRICT



EXHIBIT G-3  
2 Pages

## ENGINEERING REPORT

**DATE:** November 28, 2023

**TO:** District Board Members

**FROM:** Dave Hunt, District Engineer

**SUBJECT:** Engineering Report – Information Only

**BACKGROUND:** The discussion section below provides information from the District Engineer on current projects and the department's activities that are not the subject of a separate report. This report has been prepared to provide new information and recent progress only.

**DISCUSSION:** Meetings

The District Engineer participated in the following meetings in the last month:

- OVPSD Board Meeting
- Finance Committee Meeting
- Water & Sewer Committee Meeting
- Monthly Planning Meeting – Staff
- District Engineer – General Manager Meeting – Weekly
- District Engineer - Assistant Engineer Meeting – Weekly
- OVPSD/MWC Emergency Intertie Design Review Meeting – Operations, Engineering
- OVPSD/MWC Emergency Intertie Design Review Meeting – MWC
- OVPSD/MWC Emergency Intertie Design Review Meeting – DOWL
- OVPSD/MWC Emergency Intertie Design Review Meeting – Placer County
- Granite Chief A Line Sewer Replacement Customer Meeting – Nichols family 217 Granite Chief Rd.
- SNOW Museum DEIR Meeting – Placer County
- CSDA Training – Grant Writing
- AWWA Training – Rate Setting Essentials: Connecting Financial Planning, Cost-of-Service and Rate Design

## **Capital Projects – Active**

### **OVPSD/Mutual Water Company Emergency Intertie Project**

- Design is ongoing and will continue through summer 2023. 60% design documents were delivered October 27, 90% design documents by December 29, Final design documents by January 26, 2024, Bid period February 2024.
- Staff will resume cost share and intertie operations agreement discussions with MWC Board after delivery of 90% cost estimate in December.
- Construction is anticipated to start May 2024.

### **Water Meter Replacement Project**

- Installation of new meters and endpoints is ongoing.

### **305 HVAC Replacement Project**

- Design of Phase 1 and Phase 2 improvements is ongoing by SEED.
- 60% design documents are scheduled for delivery mid-December 2023 with final design documents scheduled for February 2024. Bid period is February/March 2024 with construction of Phase 1 May-July 2024.
- Phase 1 consists of boiler and control system replacement and is budgeted for construction in FY24. Phase 2 consists of air handling and condensing unit replacement and is scheduled for construction in FY26.

## **Engineering Department Activities – On-Going**

- Residential plan reviews and contractor/owner coordination for new and remodel construction
- GIS database updates and Vuetworks implementation
- Water and Sewer Code and Technical Specification updates
- Granite Chief “A” Line Replacement Project

**ATTACHMENTS:** None

**DATE PREPARED:** November 20, 2023