

OLYMPIC VALLEY PUBLIC SERVICE DISTRICT
PROGRESS PAYMENT REPORT

EXHIBIT # D - 12
3 Pages

PROJECT TITLE: **Washeshu Creek Stream Gage Project**
 PROJECT NUMBER: **10-00-150076**
 CONTRACTOR NAME **UES Professional Solutions 30, LLC**
 & ADDRESS: **PO Box 735409**
Chicago, IL 60673-5409

DATE: 08/17/2026
 PAYMENT ESTIMATE #: 13
 PERIOD: July 2026

BID AMOUNT: \$178,650.00
 NET CHANGE ORDERS: \$0.00
 ADJUSTED CONTRACT AMOUNT: \$178,650.00
 WORK COMPLETED: \$ 81,128.11
 % WORK COMPLETED: 45%

ORIGINAL TIME: N/A
 REVISED TIME:
 TIME ELAPSED:
 % TIME ELAPSED:

	<u>PREVIOUS</u>	<u>CURRENT</u>	<u>TO DATE</u>
EARNINGS:			
Work Completed	\$ 76,099.36	\$ 5,028.75	\$ 81,128.11
Retention on Work Completed	\$ -	\$ -	\$ -
Net Earnings on Work Completed	<u>\$ 76,099.36</u>	<u>\$ 5,028.75</u>	<u>\$ 81,128.11</u>
Materials on Hand			\$ -
Retention on Materials	\$ -	\$ -	\$ -
Net Earnings On Materials	<u>\$ -</u>	<u>\$ -</u>	<u>\$ -</u>
TOTAL NET EARNINGS	<u>\$ 76,099.36</u>	<u>\$ 5,028.75</u>	<u>\$ 81,128.11</u>
DEDUCTIONS:			
1.			\$ -
2.			\$ -
3.			\$ -
Total Deductions	<u>\$ -</u>	<u>\$ -</u>	<u>\$ -</u>
OTHER ADJUSTMENTS:			
1. Release Retention			\$ -
2.			\$ -
3.			\$ -
Total Adjustments	<u>\$ -</u>	<u>\$ -</u>	<u>\$ -</u>
TOTAL ADJUSTED EARNINGS	<u>\$ 76,099.36</u>	<u>\$ 5,028.75</u>	<u>\$ 81,128.11</u>
LESS PREVIOUS PAYMENTS			\$ (76,099.36)
PAYMENT DUE THIS ESTIMATE			<u>\$ 5,028.75</u>

REVIEWED BY: _____

Dave Hunt, District Engineer

APPROVED BY: _____

Charley Miller, General Manager



6995 Sierra Center Parkway, Reno, NV 89511

Client: OLYMPIC VALLEY PUBLIC SERVICE DISTRICT
305 Olympic Valley Road
Olympic Valley, CA 96146

Project: Washeshu Creek Stream

Project Location: Olympic Valley
Olympic Valley, CA 96146

INVOICE

Please Make Payable To: UES Professional Solutions 30, LLC

Remit To: PO BOX 735409, Chicago, IL 60673-5409

Billing Questions Contact: arwest@universalengineering.com

Invoice Date: August 17, 2026
Project Number: A25173.00208.000
Invoice Number: 0352602741
PO Number:

TERMS: Net 30 Days

We accept ACH and Credit Card

(American Express, Visa, Master Card, Discover)

Where permitted by law, we charge 3.00% for credit card payments

Professional Services from June 22, 2026 to August 02, 2026

Phase 4140 Environmental Support
Task 0002 Equipment & Telemetry

Professional Personnel

	Hours	Rate	Amount
Project Professional	28.25	175.00	4,943.75
Totals	28.25		4,943.75
Total Labor			4,943.75
Total this Task			\$4,943.75

Task 0003 Operations and Maintenance

Professional Personnel

	Hours	Rate	Amount
Administration	1.00	85.00	85.00
Totals	1.00		85.00
Total Labor			85.00
Total this Task			\$85.00

Total this Phase **\$5,028.75**

Total this Invoice **\$5,028.75**

Billing Backup

Tuesday, August 18, 2026

UES Professional Solutions, Inc.

Invoice 0352602741 Dated 8/17/2026

1:46:34 PM

Project	A25173.00208.000	Washesu Creek Stream
---------	------------------	----------------------

Phase	4140	Environmental Support
-------	------	-----------------------

Task	0002	Equipment & Telemetry
------	------	-----------------------

Professional Personnel

			Hours	Rate	Amount	
Project Professional						
BOVE, AUSTIN	7/2/2026		8.00	175.00	1,400.00	
Wiring turbidity sensor						
BOVE, AUSTIN	7/6/2026		3.75	175.00	656.25	
Equipment wiring and troubleshooting						
BOVE, AUSTIN	7/7/2026		3.00	175.00	525.00	
Equipment wiring and troubleshooting						
BOVE, AUSTIN	7/10/2026		8.00	175.00	1,400.00	
County Bridge Install						
BOVE, AUSTIN	7/13/2026		1.50	175.00	262.50	
Equipment testing						
BOVE, AUSTIN	7/21/2026		3.00	175.00	525.00	
Meeting prep + meeting on turbidity meters						
BOVE, AUSTIN	7/22/2026		1.00	175.00	175.00	
Equipment testing						
Totals			28.25		4,943.75	
Total Labor						4,943.75
				Total this Task		\$4,943.75

Task	0003	Operations and Maintenance
------	------	----------------------------

Professional Personnel

			Hours	Rate	Amount	
Administration						
DEFILIPPI, CADY	7/14/2026		1.00	85.00	85.00	
Project Support						
Totals			1.00		85.00	
Total Labor						85.00
				Total this Task		\$85.00
				Total this Phase		\$5,028.75
				Total this Project		\$5,028.75
				Total this Report		\$5,028.75