



OLYMPIC VALLEY PUBLIC SERVICE DISTRICT



EXHIBIT G-3
3 Pages

ENGINEERING REPORT

DATE: August 27, 2024

TO: District Board Members

FROM: Dave Hunt, District Engineer

SUBJECT: Engineering Report – Information Only

BACKGROUND: The discussion section below provides information from the District Engineer on current projects and the department's activities that are not the subject of a separate report. This report has been prepared to provide new information and recent progress only.

DISCUSSION: Meetings

The District Engineer participated in the following meetings in the last month:

- OVPSD Board Meeting
- Finance Committee Meeting
- Monthly Planning Meeting – Staff
- District Engineer – General Manager Meeting – Bi-Weekly
- District Engineer - Assistant Engineer Meeting – Weekly
- OVPSD/OVMWC Emergency Intertie Project Construction Meetings – Several, Contractor, Staff
- Granite Chief A Line Replacement Project Meetings – several, AEC, homeowners, GCEPOA, staff, counsel
- Village at Palisades Tahoe Specific Plan Town Hall Meeting
- Village at Palisades Tahoe Specific Plan OVMAC Meeting

Capital Projects – Active

OVPSD/Mutual Water Company Emergency Intertie Project

- At Mutual booster pump station site, contractor has completed underground pipe installation including connections to District and Mutual water systems. Awaiting delivery of booster pump and electrical equipment to complete work at this site.
- At PRV site, Contractor has completed electrical conduit installation and connection to District and Mutual water system. Water piping outside of vault has been installed, pressure tested, and disinfected.
- Project currently on schedule and within budget.

Water Meter Replacement Project

- Installation of new meters and endpoints is ongoing by Operations staff.

Capital Projects – Developer

Granite Chief A Line Sewer

- Several property owners have signed a Dedication Agreement and provided easements.
- Four (4) of the eight (8) properties have restored water service, having met specific conditions in the DA.
- Staff attended a preconstruction conference with Auerbach Engineering, Rupert Construction, and the property owner.
- Construction will begin when all the materials have been delivered. Anticipated to be mid-late September.
- District will provide full time inspection during construction with support from design engineer Auerbach.

Olympic Valley Groundwater Management Plan

OVGMP Groundwater Database Updates

- District under contract with UES to update the existing groundwater database
- The work includes Access database updates, groundwater data import for 2016-current, and recommendations to improve database through potential platform changes
- The contract amount is not to exceed \$25,454 and the costs will be shared by Valley groundwater pumpers in proportion to their annual pumping.
- Project is scheduled to start in June and be complete by mid-summer 2024.

Engineering Department Activities – On-Going

- Everline Resort & Spa Improvement Plan (PRV) review
- Residential plan reviews and contractor/owner coordination for new and remodel construction
- GIS database updates and VUEworks implementation
- Water and Sewer Code and Technical Specification updates

DATE PREPARED: August 20, 2024