



OLYMPIC VALLEY PUBLIC SERVICE DISTRICT BOARD REPORT



SUBJECT: Engineering Report

EXHIBIT: G-3, 3 Pages

AUTHOR: Dave Hunt, District Engineer

MEETING DATE: June 30, 2026

RECOMMENDED ACTION: This report is informational only; no action is requested from the Board.

DISCUSSION: This report provides information from the District Engineer on current projects and activities that are not the subject of a separate report. This report is prepared to provide new information and recent progress only.

Meetings

The District Engineer participated in the following meetings and training activities in the last month:

- OVPSD Board Meeting
- Finance Committee Meeting
- Monthly Management Meeting
- District Engineer – General Manager Meetings
- District Engineer - Assistant Engineer Meetings
- District Engineer – Operations Superintendent Meetings
- 305 HVAC Boiler and Controls Replacement Project Construction Meetings – Several, Project Team, Ops Super
- Mutual Water System Consolidation Meetings – Staff, Consultants
- Sewer Rehabilitation Project Progress Meeting – Staff, Contractor
- VPTSP Water/Sewer Tech Memo Updates Project Meetings – Several, DOWL
- Water System and Resource Master Plan Meetings – Several, Engineering, DOWL, UES
- Groundwater Database Training – Staff, UES

Capital and Planning Projects – Active

Sewer System Rehabilitation Project – CIP #5

- Construction began in early June and is ongoing.
- Express Sewer & Drain has completed lateral rehabilitation, manhole rehabilitation, and is currently working on CIPP sewer main lining.
- Manhole replacements and sewer pipe sag repairs are expected to occur July 13 – July 31.
- DOWL is providing full-time construction observation.
- The project is currently on schedule and on budget.
- Total Project Budget - \$1.6M

Water System and Resource Master Plan

- The 60% Draft Master Plan was submitted on May 15 and a review workshop was held on June 4 to discuss comments.
- Current focus is on the CIP and Water Resource Plan preparation.
- The 90% submittal is scheduled to be submitted by July 31.
- A presentation to the Board of the Final Master Plan is scheduled for September 29.
- The project schedule has slipped by one month due to staff and consultant vacations. The project is on budget.
- Total Project Budget - \$225,000

Administration Building HVAC Replacement Project

- Phase 1, air side improvements (VAV replacements), is 100% complete.
- A Contract Change Order was issued which resulted in a contract price reduction of \$106,267.83. Changes included removing the demolition and installation of Fire Smoke Dampers, and removing Bid Alternate No. 1 work from the project.
- Phase 2 began in May 2026 and includes the hot water side and control system improvements and will be substantially completed by October 16, 2026.
- The project is currently on time and under budget.
- Total Project Budget - \$2.2M

Water System Chlorination Evaluation

- The District contracted with Hydros Engineering to prepare a water system chlorination evaluation which was required by the Division of Drinking Water.
- The objectives of the study are to evaluate historical water quality and assess the pros and cons of full-time water system chlorination.
- Hydros delivered a Draft Study to the District on June 18.

- Staff are reviewing the study and a Final Study is anticipated to be delivered in July 2026.
- The project is currently on time and on budget.
- Total Project Budget - \$20,000

Groundwater Management

Washesu Creek Stream Gaging Improvement Project

- UES continues to take monthly measurements of streamflow for development of the rating curve.
- Stream gaging and telemetry equipment has been ordered and received and will be installed in the summer 2026 after the creek flow is reduced.
- The project is currently on time and on budget.
- Total Project Budget - \$208,000

Developer Projects

Village at Palisades Tahoe Specific Plan

- DOWL delivered final water and sewer system capacity and projected buildout water demand technical memorandums to District on June 11.
- The memorandums were provided to the developer on June 11.

Engineering Department Activities – On-Going

- Mutual Water System Consolidation Studies
- Village at Palisades Tahoe Specific Plan Development Agreement activities
- CASGEM groundwater monitoring
- Residential plan reviews and contractor/owner coordination for new and remodel construction
- GIS database updates and Vuetworks implementation

ATTACHMENTS: None

DATE PREPARED: June 24, 2026